BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of roads and drains at Chikkabettahalli and surrounding ares in ward no - 03.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**KRIDL**
4	Time Stipulated for Completion of work	120 days
5	Date of Commencement	27/12/18.
6	Date of Completion:	2/02/19
7	Measurment Recorded	
	M.B No	1142
	Page No	114170 to 175
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sachin.
	2) Asst. Engineer	Ramaranjeevaraj

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
75.00 lakhs	74,624/-	-	5403/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramaranjeevaraj

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Sachin

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-105

ASST. EXE.ENGINEER
SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE